



WASHINGTON STREET BI-WEEKLY STATUS REPORT/NEWSLETTER

MEMORANDUM

DATE: DECEMBER 9, 2016
TO: THE CITY OF HOBOKEN
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT/NEWSLETTER FOR:
MONDAY, DECEMBER 5, 2016 THROUGH SUNDAY, DECEMBER 18, 2016

1. MILESTONE ITEMS ACCOMPLISHED PRIOR TO THIS BI-WEEKLY REPORT

- a. The Hoboken City Council, through Resolution No. 16-677 (Agenda item A4) awarded the Construction Contract for the Washington Street Redesign to Underground Utilities Corporation (Underground) on October 19, 2016.
- b. The Hoboken City Council, through Resolution, awarded the Professional Service Contract for Construction Administration, Inspection Services to the "Washington Street Project Team" (Project Team) consisting of T&M Associates, ENGenuity Infrastructure, & Splendor Design Group, on October 19, 2016.
- c. The Notice of Award was issued to Underground on November 22, 2016.
- d. The City, Project Team, Contractor, NJ Transit, and all Hoboken Utility Companies/Providers attended a Preconstruction Meeting at City Hall on November 30th, 2016.
- e. The Notice to Proceed was issued to Underground on December 1, 2016. The Contractor will have 550 calendar days from the Notice to Proceed to complete all work, and 365 calendar days from Notice to Proceed, to complete all work contemplated from Observer Highway to 8th Street.

2. ITEMS TO BE ACCOMPLISHED IN THE NEXT 2 WEEKS- 12/5/16 THROUGH 12/18/16

- a. No Construction will occur within the two-week period of 12/5/16 through 12/18/16. Construction is anticipated to start after the first of the year (2017).
- b. The Project Team and City will have a meeting with the NJDEP & SUEZ regarding the EIT funding of the Project & the watermain on December 8, 2016.
- c. Underground will establish a Construction Field Office. The Project Teams Resident Engineer (RE) will hold office hours at the field office. These office hours will be disseminated to the Public.



- d. The Project Website will go live on December 9, 2016, and all interested stakeholders can sign up for project updates through the website.
- e. Underground will provide a Construction Sequence Schedule to the City and Project Team.
- f. Underground, the Project Team, and the City will establish Construction Sign, VMS Board locations, and test pit locations.
- g. Meetings will occur with the Police, Project Team, the City, and Underground to establish Traffic Control measures for start of construction.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The Notice to Proceed was issued on December 1, 2016. The Contractor will have 550 calendar days from the Notice to Proceed to complete all work which is by June 4, 2018, and 365 calendar days from Notice to Proceed, to complete all work contemplated from Observer Highway to 8th Street which is by December 1, 2017.
- b. No Construction will occur within the two-week period of 12/5/16 through 12/18/16 of this Bi-Weekly Progress Report. Construction is anticipated to start after the first of the year (2017).

4. OTHER COMMENTS

- a. SUEZ will be present testing the watermain valves prior to the start of Construction.