



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: FEBRUARY 13, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, FEBRUARY 13, 2017 THROUGH SUNDAY, FEBURARY 26, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 1/30/17 THROUGH 2/12/17

- a. Construction Layout is ongoing.
- b. Test Pit locations were finalized and will be updated as needed.
- c. Test Pits were completed from Observer Highway to Newark Street.

2. ITEMS TO BE ACCOMPLISHED IN THE NEXT 2 WEEKS- 2/13/17 THROUGH 2/26/17

- a. Construction Test Pits will continue for the duration of the two-week period of 2/13/17 through 2/26/17. The purpose of test pits is to identify conflicts from utility mark-out locations and survey prior to construction.
- b. SUEZ will be installing a wet-tap for Washington St. at Observer Hwy for connection to the proposed water main.
- c. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The Notice to Proceed was issued on December 1, 2016. The Contractor will have 550 calendar days from the Notice to Proceed to complete all work which is by June 4, 2018, and 365 calendar days from Notice to Proceed, to complete all work contemplated from Observer Highway to 8th Street which is by December 1, 2017.
- b. Construction Layout and Test Pits will occur within the two-week period of 2/13/17 through 2/26/17.

4. OTHER COMMENTS

- a. For routine updates you can also subscribe to Social Media accounts at the following links:



Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

