



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: MARCH 27, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, MARCH 27, 2017 THROUGH SUNDAY, APRIL 9, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 3/13/17 THROUGH 3/26/17

- a. Construction Layout is ongoing.
- b. Test Pits were completed on 4th Street and 6th Street.
- c. Water main insertion valves were completed on 2nd, 3rd, and 5th.
- d. Water main insertion valve work commenced on 4th and 6th Street.
- e. Water main installation for the main, not the services, was completed from Observer to 1st.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 3/27/17 THROUGH 4/9/17

- a. Watermain insertion valves on side streets between 7th, and 15th Streets.
- b. Watermain Installation will continue north from 1st towards 3rd Street.
- c. Construction Test Pits between 13th Street to 15th Street.
- d. Water Service installation is targeted to commence towards the end of next week from Observer to Newark.
- e. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The Notice to Proceed was issued on December 1, 2016. The Contractor will have 550 calendar days from the Notice to Proceed to complete all work which is by June 4, 2018, and 365 calendar days from Notice to Proceed, to complete all work contemplated from Observer Highway to 8th Street which is by December 1, 2017.
- b. Test Pits, Watermain, Insertion Valves, and the installation of Water Services is targeted to occur within the two-week period of 3/27/17 through 4/9/17.



4. OTHER COMMENTS

- a. For routine updates you can also subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

