



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** MAY 8, 2017  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY, MAY 8, 2017 THROUGH SUNDAY, MAY 21, 2017

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 4/24/17 THROUGH 5/7/17

- a. Construction Layout is ongoing.
- b. Flushing of the main commenced from Observer to 3<sup>rd</sup>, in preparation for services. The water main flushing is necessary to dechlorinate and remove any trapped air prior to pressure testing.
- c. Saw cutting for the water main was completed from 8<sup>th</sup> to 9<sup>th</sup>, and at the intersections of 4<sup>th</sup> and 5<sup>th</sup>.
- d. Water services were installed from Observer to Newark.
- e. Fire Hydrant installation commenced from 2<sup>nd</sup> to 4<sup>th</sup>.
- f. Water main installation for the 12" main was completed from 6<sup>th</sup> to 9<sup>th</sup>.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 5/8/17 THROUGH 5/21/17

- a. Watermain Installation will continue for the 8" main (east side of Washington) from 4<sup>th</sup> to 7<sup>th</sup>.
- b. Construction Test Pits between 13<sup>th</sup> Street to 15<sup>th</sup> Street.
- c. Flushing for water main and hydrants will continue from Observer to 3<sup>rd</sup>.
- d. Water Service installation will continue from Observer to 3<sup>rd</sup>.
- e. Saw cutting for water services will continue from 1<sup>st</sup> to 7<sup>th</sup>.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018, additionally, all work contemplated from Observer Highway to 8<sup>th</sup> Street must be completed by January 20, 2018.
- c. Watermain, saw cutting, flushing of main, and the installation of Water Services is targeted to occur within the two-week period of 5/8/17 through 5/21/17.

**4. OTHER COMMENTS**

- a. For routine updates you can also subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

