



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: MARCH 13, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, MARCH 13, 2017 THROUGH SUNDAY, MARCH 26, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 2/27/17 THROUGH 3/12/17

- a. Construction Layout is ongoing.
- b. Test Pits were completed 10th-13th Streets.
- c. Watermain insertion valves were completed on Newark Street and 1st Street.
- d. Watermain insertion valve work commenced on 2nd Street.
- e. Saw cutting for the watermain was completed from Observer to 8th Street.
- f. SUEZ completed watermain valve installation at Observer and Washington.
- g. Watermain installation commenced from Observer to Newark.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 3/13/17 THROUGH 3/26/17

- a. Watermain insertion valves on side streets between 2nd and 8th Streets.
- b. Watermain Installation will continue north from Observer towards 4th Street.
- c. Construction Test Pits between 13th Street to 15th Street.
- d. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The Notice to Proceed was issued on December 1, 2016. The Contractor will have 550 calendar days from the Notice to Proceed to complete all work which is by June 4, 2018, and 365 calendar days from Notice to Proceed, to complete all work contemplated from Observer Highway to 8th Street which is by December 1, 2017.
- b. Test Pits, Watermain, and Insertion Valves will occur within the two-week period of 3/13/17 through 3/26/17.



4. OTHER COMMENTS

- a. For routine updates you can also subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

