



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: APRIL 10, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, APRIL 10, 2017 THROUGH SUNDAY, APRIL 23, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 3/27/17 THROUGH 4/9/17

- a. Construction Layout is ongoing.
- b. Water main insertion valves were completed on 4th, 5th, 6th and 7th.
- c. Fire Hydrant installation commenced from Observer to Newark.
- d. Water main installation for the main, not the services, was completed from 1st to 3rd.
- e. Saw cutting was completed for the water main from 3rd to 4th.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 4/10/17 THROUGH 4/23/17

- a. Watermain insertion valves on side streets between 8th, and 15th Streets.
- b. Watermain Installation will continue north from 3rd towards 5th Street, and hydrant installation from Observer to 3rd.
- c. Construction Test Pits between 13th Street to 15th Street.
- d. Water Service installation to commence from Observer to Newark.
- e. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.
- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018, additionally, all work contemplated from Observer Highway to 8th Street must be completed by January 20, 2018.



- c. Test Pits, Watermain, Insertion Valves, and the installation of Water Services is targeted to occur within the two-week period of 4/10/17 through 4/23/17.

4. OTHER COMMENTS

- a. For routine updates you can also subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>