



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: JULY 31, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, JULY 31, 2017 THROUGH SUNDAY, AUGUST 13, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 7/17/17 THROUGH 7/30/17

- a. Construction Layout is ongoing.
- b. Water services work from 1st to 4th Street.
- c. Water main installations at 2nd and 3rd Street intersections, from 4th to 5th Street and from 6th to 7th Street.
- d. New curbing for bump outs at the intersections of Newark and 1st Street.
- e. Saw cutting, layout, and installation of mainline and conduit for the microgrid from Newark to 3rd Street.
- f. Installation of foundations for traffic signals at Newark and 1st Street intersections.
- g. Drainage structure installation at 1st and 3rd street intersections.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 7/31/17 THROUGH 8/13/17

- a. Water service installation will continue from 4th to 5th Street.
- b. Water main installation at 3rd Street intersection.
- c. Drainage installation at 3rd Street intersection.
- d. Sidewalks and ADA ramps at Newark, 1st , and 7th Street intersections.
- e. Installation of foundations for PSE&G lighting and traffic signals at Newark, 1st and 7th Street intersections.
- f. It should be noted that crews have been advanced to 7th Street intersection in order to finish work at this intersection prior to the school year commencing.
- g. Flushing of the main may occur for service installation. The water main flushing is necessary to dechlorinate and remove any trapped air prior to pressure testing.
- h. Construction layout will continue as necessary to provide the locations of proposed work.



3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.
- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018, additionally, all work contemplated from Observer Highway to 8th Street must be completed by January 20, 2018.
- c. Water services, microgrid, saw cutting, flushing of main, drainage, light foundations, and the curbing is targeted to occur within the two-week period of 7/31/17 through 8/13/17.
- d. Crews will be working on Saturdays for the foreseeable future.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

