



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** JANUARY 8, 2018  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY JANUARY 8, 2018 THROUGH SUNDAY, JANUARY 21, 2018

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 12/25/17 THROUGH 1/7/18

- a. Traffic signals commenced from Newark to 1<sup>st</sup> Street. This work is ongoing.
- b. Curb installation at 3<sup>rd</sup> Street.
- c. Drainage and rain garden installation commenced at 3<sup>rd</sup> Street.
- d. Drainage, curbing, sidewalk, and rain garden installation at 4<sup>th</sup> Street. This work is ongoing.
- e. Hydrant assembly at 4<sup>th</sup> Street.
- f. Water services, 7<sup>th</sup> to 8<sup>th</sup> Street, east side.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 1/8/18 THROUGH 1/21/18

- a. Traffic signal installations at 1<sup>st</sup> and 2<sup>nd</sup> Street.
- b. Rain garden installations will continue at 4<sup>th</sup> Street.
- c. Curb and sidewalk installation at northeast corner of 4<sup>th</sup> Street.
- d. Drainage installations at 4<sup>th</sup> and 5<sup>th</sup> Street.
- e. Water service installations 7<sup>th</sup>, 8<sup>th</sup> and 9<sup>th</sup> Streets.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018.
- c. Concrete curb, sidewalk, rain gardens, water services, traffic signals and drainage are targeted to occur within the two-week period of 1/8/18 through 1/21/18.

#### 4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
  - i. Initial Notice
    - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
  - ii. Interruption Notice
    - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
    - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
    - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

