



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: MAY 14, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY MAY 14, 2018 THROUGH SUNDAY, MAY 27, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 4/30/18 THROUGH 5/13/18

- a. Curb, sidewalk and rain gardens at 5th and 6th Street. Sidewalk work is ongoing.
- b. Signal foundations at 5th Street. This work is ongoing.
- c. Water main tie-ins and relocated hydrant at 6th Street.
- d. Microgrid installation from 5th Street to 7th Street.
- e. Drainage work at 6th Street. This work is ongoing.
- f. Hydrants at 6th, 9th and 10th Street.
- g. Watermain installation from 9th to 11th Street.
- h. Test pits at 11th and 12th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 5/14/18 THROUGH 5/27/18

- a. Sidewalk installation at 5th and 6th Street.
- b. Signal foundations and Microgrid installation at 5th and 6th Streets.
- c. Temporary striping at 5th and 6th Streets.
- d. Drainage work at 6th, 8th, and 9th, Streets.
- e. Saw-cutting for watermain from 9th Street to 11th Street.
- f. Watermain tie-ins and valve installations at 11th, 12th and 13th Streets.
- g. Water main work from 12th to 13th Street.
- h. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. At the February 7, 2018 Council Meeting an additional project extension of 29 days was approved which equates to the number of days the project was shut down. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by August 21, 2018.
- c. Sidewalk, electrical, microgrid, drainage, water main tie-ins, and watermain are targeted to occur within the two-week period of 5/14/18 through 5/27/18.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

