



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: JUNE 11, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY JUNE 11, 2018 THROUGH SUNDAY, JUNE 24, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 5/28/18 THROUGH 6/10/18

- a. Existing traffic cabinet removals from Observer Hwy to 7th Street. This work is ongoing.
- b. Bike lane markings from Observer Hwy to 3rd Street. This work is ongoing.
- c. Bus stop markings at Newark & Washington Street and 2nd & Washington Street. This work is ongoing.
- d. Sidewalk installation at 5th and 6th Street. This work is ongoing.
- e. Rain garden work at 6th Street. This work is ongoing.
- f. Drainage installations at 8th Street.
- g. Water services at 8th and 9th Streets. This work is ongoing.
- h. Water main work from 9th to 11th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 6/11/18 THROUGH 6/24/18

- a. Signal removals at 1st Street.
- b. Bike lane markings from Observer Hwy to 3rd Street.
- c. Bus stop markings at Newark & Washington Street and 2nd & Washington Street.
- d. Sidewalk installation at 6th Street.
- e. Microgrid at 6th, 7th and 8th Street.
- f. Rain garden work at 6th Street.
- g. Drainage installations at 8th Street.
- h. Water services at 8th and 9th and 10th Streets.
- i. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. At the February 7, 2018 Council Meeting an

additional project extension of 29 days was approved which equates to the number of days the project was shut down. The Notice of Award was November 22, 2016.

- b. As a result of the extension, the Contractor must now complete all work on the Project by August 21, 2018.
- c. Traffic signal, pavement markings, sidewalk, microgrid, rain gardens and water services are targeted to occur within the two-week period of 6/11/18 through 6/24/18.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>