



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** JULY 9, 2018  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY JULY 9, 2018 THROUGH SUNDAY, JULY 22, 2018

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 6/25/18 THROUGH 7/8/18

- a. Electrical work for signals at 5<sup>th</sup> and 6<sup>th</sup> Streets.
- b. Concrete work at 5<sup>th</sup>, 7<sup>th</sup>, and 8<sup>th</sup> Streets.
- c. Microgrid at 6<sup>th</sup>, 7<sup>th</sup> and 8<sup>th</sup> Streets.
- d. Rain garden work at 5<sup>th</sup> and 8<sup>th</sup> Streets.
- e. Drainage installations at 8<sup>th</sup> Street.
- f. Water services from 9<sup>th</sup> to 10<sup>th</sup> Street. Watermain pressure tests at 11<sup>th</sup> Street.
- g. Drainage at 9<sup>th</sup> Street.
- h. Traffic striping installation.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 7/9/18 THROUGH 7/22/18

- a. Electrical work for signals at 5<sup>th</sup> and 6<sup>th</sup> Streets, and traffic signal foundation work at 8<sup>th</sup> Street.
- b. Concrete work at 7<sup>th</sup> and 8<sup>th</sup> Streets.
- c. Installation of traffic signage throughout project area.
- d. Drainage installation at 8<sup>th</sup> Street.
- e. Water services from 9<sup>th</sup> to 11<sup>th</sup> Street.
- f. Microgrid from 8<sup>th</sup> to 9<sup>th</sup> Streets.
- g. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. At the February 7, 2018 Council Meeting an additional project extension of 29 days was approved which equates to the number of days the project was shut down. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by August 21, 2018.
- c. Traffic signal, curb, sidewalk, microgrid, rain gardens and water services are targeted to occur within the two-week period of 7/9/18 through 7/22/18.

**4. OTHER COMMENTS**

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
  - i. Initial Notice
    - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
  - ii. Interruption Notice
    - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
    - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
    - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

