



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** SEPTEMBER 17, 2018  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY SEPTEMBER 17, 2018 THROUGH SUNDAY, SEPTEMBER 30, 2018

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 9/03/18 THROUGH 9/16/18

- a. Drainage installation at 10<sup>th</sup> Street.
- b. Fire services from 11<sup>th</sup> to 13<sup>th</sup> Streets.
- c. Rain garden installation at 9<sup>th</sup> Street.
- d. Traffic Striping from 5<sup>th</sup> to 7<sup>th</sup> Streets.
- e. Microgrid installation from 9<sup>th</sup> to 11<sup>th</sup> Streets.
- f. Sidewalk installation at 9<sup>th</sup> Street.
- g. Watermain tie in at 9<sup>th</sup> Street.
- h. Water services from 10<sup>th</sup> to 13<sup>th</sup> Streets.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 9/17/18 THROUGH 9/30/18

- a. Microgrid from 9<sup>th</sup> to 11<sup>th</sup> Streets.
- b. Watermain tie in and hydrants at 10<sup>th</sup> Street.
- c. Traffic signal electrical, foundation, and overhead work at 9<sup>th</sup> and 10<sup>th</sup> Street.
- d. Sidewalk and curb installation at 9<sup>th</sup> and 10<sup>th</sup> Street
- e. Fire services from 10<sup>th</sup> to 13<sup>th</sup> Streets.
- f. Water services from 12<sup>th</sup> to 13<sup>th</sup> Streets.
- g. Punchlist work from 8<sup>th</sup> to 11<sup>th</sup> Streets.
- h. Rain garden installation at 10<sup>th</sup> Street.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion is September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project, making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.

#### 4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
  - i. Initial Notice
    - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
  - ii. Interruption Notice
    - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
    - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
    - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

