



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: OCTOBER 1, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY OCTOBER 1, 2018 THROUGH SUNDAY, OCTOBER 13, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 9/17/18 THROUGH 9/30/18

- a. Microgrid from 9th to 10th Street.
- b. Watermain tie in and hydrants at 10th Street. (Watermain work is ongoing)
- c. Traffic signal electrical, foundation, and overhead work at 9th and 10th Street.
- d. Sidewalk and curb installation at 9th Street
- e. Fire services from 10th to 13th Streets.
- f. Water services from 12th to 13th Streets.
- g. Punchlist work from 8th to 11th Streets. (work is ongoing)
- h. Rain garden installation at 10th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 10/1/18 THROUGH 10/13/18

- a. Microgrid from 10th to 11th Street.
- b. Fire services from 12th to 14th Street.
- c. Sidewalk and curb installation at 10th Street.
- d. Electrical and overhead traffic signal work from 9th and 10th Street.
- e. Light fixture painting from 1st to 12th Street.
- f. Punchlist work from 8th to 11th Street.
- g. Watermain tie ins at 10th, 12th, 13th, and 14th Streets.
- h. Drainage at 11th Street.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion was September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project, making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided

- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

