



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: APRIL 24, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, APRIL 24, 2017 THROUGH SUNDAY, MAY 7, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 4/10/17 THROUGH 4/23/17

- a. Construction Layout is ongoing.
- b. Saw cutting for the water main was completed from 4th to 7th, and for water services from Observer to 1st.
- c. Test pits for insertion valves occurred on 4th, 6th, and 9th.
- d. Fire Hydrant installation was completed from Observer to 2nd.
- e. Water main installation for the main, not the services, was completed from 3rd to 6th, and commenced towards 7th.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 4/24/17 THROUGH 5/7/17

- a. Watermain Installation will continue north from midblock of 6th to 9th Street, and hydrant installation from 2nd to 3rd.
- b. Construction Test Pits between 13th Street to 15th Street.
- c. Flushing for water main and hydrants from Observer to 3rd.
- d. Water Service installation from Observer to 3rd.
- e. Saw cutting for water services from 1st to 7th.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.
- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018, additionally, all work contemplated from Observer Highway to 8th Street must be completed by January 20, 2018.

- c. Watermain, saw cutting, and the installation of Water Services is targeted to occur within the two-week period of 4/24/17 through 5/7/17.

4. OTHER COMMENTS

- a. For routine updates you can also subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>