



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** OCTOBER 30, 2017  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY, OCTOBER 30, 2017 THROUGH SUNDAY, NOVEMBER 12, 2017

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 10/16/17 THROUGH 10/29/17

- a. Sidewalk installed at Southwest corner of 2<sup>nd</sup> Street intersection.
- b. Trench repairs from 6<sup>th</sup> to 7<sup>th</sup> Streets.
- c. Drainage installed at Northwest corner of 3<sup>rd</sup> Street intersection.
- d. Traffic control signage installed from 2<sup>nd</sup> to 4<sup>th</sup> Streets.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 10/30/17 THROUGH 11/12/17

- a. Removal of an underground storage tank at 3<sup>rd</sup> Street.
- b. Prepare subgrade and install curb and sidewalks at 3<sup>rd</sup> Street.
- c. Installation of 12" watermain from 9<sup>th</sup> to 10<sup>th</sup> Street.
- d. Final cleanup and opening of sidewalks and crosswalks at 3<sup>rd</sup> Street intersection.
- e. Installation of traffic signals at Newark Street.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.
- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018.
- c. Drainage, curb, and sidewalk are targeted to occur within the two-week period of 10/30/17 through 11/12/17.



#### 4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
  - i. Initial Notice
    - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
  - ii. Interruption Notice
    - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
    - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
    - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
  
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

